



Project No. 9182

CHANGE ORDER

PROJECT: Webster Sewer Imp. **OWNER:** Town of Webster
CONTRACT DATE: 4/12/2024 1000 Ridge Road Webster, NY
CHANGE ORDER # 10 **ENGINEER:** Costich Engineering
Change Order Date 4/28/2025 217 Lake Ave. Rochester NY
CONTRACTOR: Morsch Pipeline Inc.
3929 South Avon Rd Avon, NY 14414

THE CONTRACT IS CHANGED AS FOLLOWS:

Change Order 10 Consist of 4 parts as follows.

10 A - Due to the condition of the existing storm sewer. Portions of the sewer were unable to be saved and therefore needed replacing. CO10A proposes to increase the quantity of Storm sewer installed by 123 lf. Pay for 50 lf of 18" HDPE and incze the number of storm inlets replaced by 1.

10 B - During storm sewer removal, 15 storm laterals were encountered that required replacing with conneciton to the new storm. These will be paid out on a per each cost provided by Morsch. See attached.

10 C - Given the configuration of Manhole S-14, the lateral connecting for the School needs to be raised to avoid adverse effects to the School. 12" PVC will be installed at a lesser slope to chase grade and tie into the existing 8" sanitary later. The sanitary work will be completed by Morsch and paid for using existing contract pay items for 18" PVC sewer (12" installed), trench excavation, and restoration. A quantity of 150 lf is estimated for replacement. The quantity installed will be paid.

10 D - Under Change Order #7, All fees paid to Paradigm Enviromental by the Town of Webster, are to be credited to the contract. Only Fees after Manhole S4 are to be credited 57 days at \$690 per day.

ORIGINAL CONTRACT AWARD AMOUNT	\$6,066,639.00
NET CHANGE BY PREVIOUSLY AUTHORIZED CHANGE ORDERS	\$465,821.45
CONTRACT SUM PRIOR TO THIS CHANGE ORDER	\$6,532,460.45
THE CONTRACT SUM WILL BE CHANGED BY THIS AMOUNT	\$57,014.60
NEW CONTRACT SUM AFTER THIS CHANGE ORDER	\$6,589,475.05
THE CONTRACT TIME WILL BE CHANGED BY	0 DAYS
THE NEW DATE OF SUBSTANTIAL COMPLETION WILL BE	5/2/2025
DATE OF FINAL COMPLETION WILL BE	6/30/2025

NOT VALID UNTIL SIGNED BY THE ENGINEER, CONTRACTOR, AND OWNER

COSTICH ENGINEERING

ENGINEER

SIGNATURE

Thomas Arrington P.E.

NAME AND TITLE

4/28/2025

DATE

MORSCH PIPELINE INC.

CONTRACTOR

SIGNATURE

Stephen R Morsch Pres.

NAME AND TITLE

4/28/25

DATE

TOWN OF WEBSTER

OWNER

SIGNATURE

NAME AND TITLE

DATE

Change Order #10 Cost Break Down

CO #10 Part A Storm Sewer Installed (including out of scope storm sewer)

	Installed QTY	Bid Qty	Over	Unit Price	Out of Scope Cost
12" HDPE	1523	1400	123	\$ 19.20	\$ 2,361.60
18" HDPE	50	0	50	\$ 50.00	\$ 2,500.00
Storm Inlets	12	11	1	\$ 9,823.00	\$ 9,823.00
				Total Over	\$ 14,684.60

CO #10 Part B Storm Sewer Lateral Connections

	Qty	Over	Unit Price	Total Cost
Storm Sewer Lateral Connections	15	0	\$ 3,100.00	\$ 46,500.00
				\$ 46,500.00

CO #10 Part C School Sanitary Lateral

Item #	Description	Qty Adjust.	Unit	Unit Price	Cost Extension
10	Trench Excavation, Bedding, and Backfill 6'-8' . (includes haul off of excess material)	150	L.F.	\$ 114.00	\$ 17,100.00
15	18" PVC Sanitary Sewer SDR-26 ASTM F-679 (115 psi) (Excludes excavation bedding and backfill)	150	L.F.	\$ 70.00	\$ 10,500.00
29	Re-Establish vegetation (includes topsoil, seeding, and maintance of lawn)	500	SY	\$ 9.60	\$ 4,800.00
					\$ 32,400.00

CO #10 Part D Paradigm Asbestos Monitoring Credit Manhole S4 to S12

Paradigm Daily Cost	\$ (690.00) per day	53 days
		Total Credit \$ (36,570.00)

Change Order #10 Total \$ 57,014.60

Morsch Pipeline, Inc.
3929 South Avon Road
Avon, NY 14414

Town of Webster
1000 Ridge Road
Webster, NY 14580

Costich Engineering, DPC
217 Lake Avenue
Rochester, NY 14608

March 28, 2025

Change Order: Storm Lateral Connections

Installation of new storm laterals and connections to existing laterals per MCDOT Specs.

Materials:

- Inserta-Tees
- Clean-outs
- Sheer Band Ferncos
- Steel Lids (locating purposes)
- Stone (installed around lateral pipe)

20 +/- Laterals

\$3100.00 per lateral